Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
190	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	forscreed concrete								
	Hall								
		1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Toilet								
		1	1	1.20	1.75		2.10		
B	**R.K.Hegdenagar**								
	Total Qty executed						**42.03**		
	Approved BOQ Qty						46.17		
	Qty to be paid now						**42.03**	692.66	29111.72

K S Chowda reddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

6/07/21
Assistant Engineer
Yelahanka Project Zone

6/7/21
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
191	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge(Head Room)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	forscreed concrete								
	Measurement Recorded on:								
		1	1	10.35	5.18		53.61		
	deduct Head room	1	-1	2.10	4.15		-8.72		
B	**R.K.Hegdenagar**								
	Total Qty executed						**44.90**		
	Approved BOQ Qty						8.19		
	Qty to be paid now Upto 100%						**8.19**	694.84	5690.74
	Qty to be paid now Upto 125%						2.05	694.84	1422.63
	Qty to be paid now Above 125%						34.66	694.84	24083.49

Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE

Consultants

6/07/21

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
192	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm complete as per specifications and direction of site engineer in incharge	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Flooring								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Hall	2	1	5.18		0.10	1.04		
		2	1	9.65		0.10	1.93		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		0.10	-0.08		
	D1(0.75x2.10)	-0.5	1	0.75		0.10	-0.04		
B	**R.K.Hegdenagar**								
	Total Qty executed						**42.78**		
	Approved BOQ Qty						3.30		
	Qty to be paid now Upto 100%						**3.30**	2163.06	7138.09
	Qty to be paid now Upto 125%						**0.83**	2163.06	1784.52
	Qty to be paid now Above 125%						38.66	2163.06	83618.49

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
193	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm, complete as per specifications and direction of site engineer in incharge(Head Room)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						8.19		
	Qty to be paid now						0.00	2165.24	0.00

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
194	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x600x 12mm thick fixed on bed of 12mm thick cement mortar for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc including Cost of all materials mortar labour etc complete as per specification and direction of site engineer in incharge	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						4.32		
	Qty to be paid now						0.00	1243.00	0.00

K.S. Chowdareddy
Contractor

INDERA TECHNOCRATS CONSULTANTS
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
195	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.and direction of site engineer in incharge	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Toilet	1	2	1.20		2.10	5.04		
		1	2	1.75		2.10	7.35		
	Deduction								
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
B	**R.K.Hegdenagar**								
	Total Qty executed						**11.47**		
	Approved BOQ Qty						11.87		
	Qty to be paid now						**11.47**	1784.55	**20464.31**

K.S.Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
196	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						2.52		0.00
	Qty to be paid now						0.00	5159.48	

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

197	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge(Head Room)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						1.89		
	Qty to be paid now						0.00	5163.85	0.00

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE

Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
198	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS 4020-1994. The finish of shutter will be plain coulur White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	D1(0.75x2.10)	1	1	0.75		2.10	1.58		
B	**R.K.Hegdenagar**								
	Total Qty executed						**1.58**		
	Approved BOQ Qty						1.58		
	Qty to be paid now						**1.58**	4153.77	**6542.18**

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

5/11/21
Assistant Engineer
Yelahanka Project Zone

5/11/21
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
199	KSRB 7.11 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)		6	1.20		1.20	8.64		
	V(0.60x0.45)		1	0.60		0.45	0.27		
B	**R.K.Hegdenagar**								
	Total Qty executed						**8.91**		
	Approved BOQ Qty						11.25		
	Qty to be paid now						**8.91**	4850.79	**43220.52**

5/11/21

M.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

5/11/21
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
200	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and site engineer in incharge	kg							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)	1	6	1.20		1.20	8.64		
	V(0.60x0.45)	1	1	0.60		0.45	0.27		
						21.00	187.11		
B	R.K.Hegdenagar								
	Total Qty executed						187.11		
	Approved BOQ Qty						226.80		
	Qty to be paid now						187.11	116.72	21838.66

3/10/21

K. S. Cholla Reddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

3/10/21
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
201	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification.	kgs							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Dasrahaili								
	40x40x4 mm	1	4	2.40	4.20		40.32		
	75x75x4mm	1	2	4.80	8.59		82.46		
B	**R.K.Hegdenagar**								
	Hegade Nagar				Kgs/m				
	40x40x4 mm	1	4	3.65	4.20		61.32		
	75x75x4mm	1	2	5.90	8.59		101.36		
	Total Qty executed						**285.47**		
	Approved BOQ Qty						193.65		
	Qty to be paid now Upto 100%						**193.65**	134.17	**25981.87**
	Qty to be paid now Upto 125%						**48.41**	134.17	**6495.47**
	Qty to be paid now Above 125%						**43.40**	134.17	**5823.25**

30/10/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Kempegowda - 92

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

3/10/21,
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
202	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete as per specification and direction of site engineer in incharge	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	balcony grill	1	1	10.50		1.00	10.50		
	Total Qty executed						**10.50**		
	Approved BOQ Qty						9.78		
	Qty to be paid now Upto 100%						**9.78**	4806.06	**47011.96**
	Qty to be paid now Upto 125%						**0.72**	4806.06	**3451.72**

K. Sichowdareddy
Contractor

INFRATECHNOCRATS CONSULTANT BANGALORE
Consultants

30/10/22
Assistant Engineer
Yelahanka Project Zone

30/10/22
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
203	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Second Floor								
	balcony grill	1	1	10.50		0.60	6.30		
	Total Qty executed						**6.30**		
	Approved BOQ Qty						9.78		
	Qty to be paid now						**6.30**	4812.61	**30319.44**

K.S. Chandareddy
Contractor

INFRA TECHNO CONSULTANT BANGALORE
Consultants

30/10/22
Assistant Engineer
Yelahanka Project Zone

30/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
204	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	balcony grill	1	1	10.50		2.35	24.68		
							24.68		
	Total Qty executed						4.19		
	Approved BOQ Qty						**4.19**	7263.64	30450.62
	Qty to be paid now Upto 100%						1.05	7263.64	7612.65
	Qty to be paid now Upto 125%						**19.43**	7263.64	141167.03
	Qty to be paid now Above 125%								

B.S.Chowdareddy
Contractor

INTEGRATS CONSULTANTS BANGALORE
Consultants

30/10/22
Assistant Engineer
Yelahanka Project Zone

30/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
205	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						4.19		
	Qty to be paid now						0.00	7270.18	0.00

K.S.Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
206	Providing , fabricating, assembling and fixing in position aluminium partition using 101.60mm x 44.45mm x 3.18mm aluminium, mat finish or glossy finish , anodized sections combination of plain , single groove and double groove members should not exceed 0.60mc/c and bottom member of required lengths, joints mitred and corner grinded sub dividing assembled frame should be stiffened with corner angles. Stripped and fixed with screws rawl plug and teakwood guttas to RCC column or masonry on sides. RCC lintels or beams at top and mosaic floor at bottom; including cutting chistelling and making good with cement mortar to match the surface .Providing and fixing 12mm.thick prelaminated sheet (Ecoboard – exterior grade)of approved colour for bottom panel of maximum height 0.9m, and 5.50 mm thick plain or pin headed glass for middle panel and top panel with glazing clips pf 19.05mm.x17.30mm.1.00mm. All the aluminium sections used should be treated for removal of any rust and prevention of further rust formation and coated with greasy materials for non adherence of mortar or any other sticky materials. The vertical members should be embedded in the flooring by making suitable size holes and fixing with cement mortar. All the	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	First Floor	1	1	6.80	2.00		13.60		
	Second Floor	1	1	6.80	2.00		13.60		
	Total Qty executed						**27.20**		
	Approved BOQ Qty						20.00		
	Qty to be paid now Upto 100%						**20.00**	2836.08	56721.60
	Qty to be paid now Upto 125%						**5.00**	2836.08	14180.40
	Qty to be paid now Above 125%						**2.20**	2836.08	6239.38

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

3/11/22
Assistant Engineer
Yelahanka Project Zone

3/11/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
207	Tread Mill Supply and installation of treadmills of speed: 0.5-25km/h (0.3-15mi/h), AC3Hp(10.5Hp max) power of motor Incline rate :0%-16%, input power :120V or 220V,50Hz-60Hz Features :Self Tracking Roller, antiskid grippers, USB socket, shock absorption system, convenience function, wireless mobile charger, wireless heart measurement, pre-lubricated deck, Running area W530 x L1600mm(21" x 63"), maximum user weight 200kgs. Display info : time, distance, calorie, speed, incline, heart rate. Inclusive of All Taxes and Trnsportation Charges.complete as per specification and direction of site engineer in incharge	Each							
	Measurement Recorded on:								
A	DASARAHALLI								
		1	2				2.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						3.00		
	Qty to be paid now						2.00	685683.95	1371367.90

01/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

K.S. Chowdaveddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

1/10/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
208	Cross Trainer Supply And Installation of Elliptical of Resistance Level: 20 Levels, Power Requirements :120Volts, Set up height :4,10Workout programs :Manual, random , interval, custom interval ,10k Features: Heart rate monitoring ,space-efficient footprint, patented multi grip handlebars,water bottle holder, workout boosters X-mode , Arm Blaster, Glute kicker, dedicated logic programming, quick start,auto quick start, cool down, heart logic intelligence,wireless &digital heart rate-controlled programs, maximum user weight 180kgs. Inclusive of All Taxes and Transportation Charges. complete as per specification and direction of site engineer in incharge	Each							
	Measurement Recorded on:								
A	**DASARAHALLI**								
		2					2.00		
	Total Qty executed						**2.00**		
	Approved BOQ Qty						3.00		
	Qty to be paid now						**2.00**	272875.74	**545751.48**

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

11/10/22
Assistant Engineer
Yelahanka Project Zone

21/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
209	Spiner BMX SUPPLY AND INSTALLATION OF ROWING OF INSPIRE ROWER heavy duty steel COLOR matte black chrome resistence and red finsh elecctro static powdercoat flywheel 30lbs (14kgs)with silent drive chain resistence system magnetic drain-LCD touch panal (6v,4d size battwries)BLUETOOTH ready to connect heart moniter device built in tablet water and personal item storage Tily upright on front end to store max user weight 300lbs (136kgs) WARRANTY residential: limited 10y frame,3yparts 1y labour:Light commercial :5y frame ,1y parts,6mlabour DIMS (W*L*H)35 in *76*in (89cm*193cm**112cm)weight 225lbs (102kgs)inclusive of all taxes and transportation charges	Each							
	Measurement Recorded on:								
A	**DASARAHALLI**								
		1	2				2.00		
	Total Qty executed						**2.00**		
	Approved BOQ Qty						3.00		
	Qty to be paid now						**2.00**	279871.00	**559742.00**

09/10/2022

01/10/22

K.S. Choudareddy

Contractor

INNOCRATS CONSULTANT BANGALORE

Consultants

1/10/22

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
210	FLAT BENCH Supply and installation of flat bench of specification Dimension W660*L1,520*H430mm (26"*48"16.9") Product weight 22kg (49lb) feautered integrated two wheels for easy movement movement handle and single leg for improved usabality Inclusive all charges and transportaion charges complete as per specification and direction of site engineer in incharge	Each							
	Measurement Recorded on:								
A	**DASARAHALLI**								
		1	2				2.00		
							2.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						**2.00**	59266.80	**118533.60**
	Qty to be paid now								

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

21/10/22
Assistant Engineer
Yelahanka Project Zone

21/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty.	Rate in Rs.	Amount in Rs.
3(1)	(a) Providing 6kg (1.5 Brass and Installation of the specification of approved make complete with (b) 2"x1" brass jali, shutter weight 12kg, (c)20mm thick brass angle 12kg, (d)Providing and fixing brass screws, nuts, washers through suitable drilling, tapping etc. complete as per direction of the Engineer in charge. (e) Providing and fixing 2 nos. of brass hinges 100 mm long with brass screws, nuts, washers etc. complete as per specification and direction of the engineer in charge.	Each							
	Measurement Recorded on								
A	URABAHALLI								
		1	1				1.00		
							1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						1.00	480802.42	480802.42
	Qty to be paid now								

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs
P19	1.5t hoist section mo supply and installation of as per specification and dimension (W:1500*L:1615*H:2743mm product weight 2750kg (approx.)) stack weight 1050kg (2315lbs) features: eight adjustable trigger pairs providing great stability, greater feeling trigger pair grip ABS material, both side stack cover inclusive all taxes and transportation charges complete as per specification and direction of site engineer in incharge.	Each							
	Measurement Recorded on:								
A	DASARAHALLI								
		1	1				1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty.						1.00		
	Qty to be paid now						1.00	351897.13	351897.13

K J Chowdareddy
Contractor

INFRATECHNOCRATS CONSULTANTS PVT. LTD. BANGALORE
Consultants

01/10/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner